

ESCALATOR / MOVING WALK DAILY START-UP LOG

Building:		Address:	
		Week Start Date:	
		Problem Reporting Phone #:	

Initials of the person performing the start-up check →									
Ref	Check List Item	Mon	Tue	Wed	Thu	Fri	Sat	Sun	
1 2 3 4 5 6 7	Start end (Entrance)	Approach / walk-on area / Safety Zone							
		Comb segments <i>broken teeth, mesh with step tread</i>							
		Handrail inlet device <i>left and right sides</i>							
		Start switch <i>(note: run unit away from the landing)</i>							
		Stop switch							
		Stop switch cover alarms if furnished							
		Step / pallet side clearance							
8 9 10 11 12 13 14	Opposite end (Exit)	Approach / walk-on area / Safety Zone							
		Comb segments <i>broken teeth, mesh with step tread</i>							
		Handrail inlet device <i>left and right sides</i>							
		Start switch <i>(note: run unit away from the landing)</i>							
		Stop switch							
		Stop switch cover alarms if furnished							
		Step / pallet side clearance							
15 16 17 18 19 20 21 22 23 24 25 26 27 28 29	General	Handrail condition <i>cracks, pinch points</i>							
		Handrail speed <i>closely matches step speed</i>							
		Balustrades <i>openings, snag points,</i>							
		Skirt panels <i>damage, raised surfaces/objects</i>							
		Unusual noises							
		Unusual vibrations							
		Demarcation lights <i>if furnished</i>							
		Ceiling intersection guards							
		Anti-slide devices							
		Deck barricades							
		Caution Signs							
		Steps / pallets / treadways <i>damage</i>							
Ambient lighting <i>adequate</i>									
Skirt brushes									
Stopping Distance Check <i>(Esc/Mwalk stops per stopping distance check sign)</i>									